

## WWVDS Pre-Configuration Checklist

<b>Project #</b>	
<b>Location</b>	

Contractor to complete, sign and date this form then return it to GovComm before scheduling GovComm's configuration visit.

Step	Requirements	Completed
1	Confirm all equipment is installed according to plans (WWVDS, poles, signs, cameras, cabinets, small equipment enclosures, etc.)	<input type="checkbox"/>
2	Confirm all wiring to and from the WWVDS and highlighted signs are terminated. This includes power, network, and activation cables.	<input type="checkbox"/>
3	Confirm installation of permanent power.  <i>Note: Generators are not recommended because many do not provide "clean" power and have caused system electrical failures. If permanent power is not available at the time of system configuration, please contact your GovComm representative before scheduling the configuration site visit to discuss possible work-arounds.</i>	<input type="checkbox"/>
4	Confirm that IP Addresses, Gateways, Subnet Masks and ATMS (SunGuide) server information are available for system configuration.  <i>GovComm WWVDS's require an IP address for the computer module and each camera, so in a typical system, there are 4 required IP addresses (computer module, detection and confirmation cameras, and a spare for local system configuration).</i>	<input type="checkbox"/>

### IP Addresses

<b>Computer Module IP Address</b>	
<b>Detection Camera IP Address</b>	
<b>Confirmation Camera IP Address</b>	
<b>Local Configuration IP Address</b>	
<b>IP Gateway</b>	
<b>IP Subnet Mask</b>	
<b>ATMS Server Information</b>	

Please be advised that multiple GovComm site visits due to incomplete installations, power issues and / or missing IP addresses may subject the contractor to charges.

<b>Contractor Name</b>	<b>Contractor Signature</b>	<b>Date</b>