WWVDS Pre-Configuration Checklist

Project #	
Location	

Contractor to complete, sign and date this form then return it to GovComm before scheduling GovComm's configuration visit.

Step	Requirements	Completed
1	Confirm all equipment is installed according to plans (WWVDS, poles, signs, cameras, cabinets, small equipment enclosures, etc.)	☐
2	Confirm all wiring to and from the WWVDS and highlighted signs are terminated. This includes power, network, and activation cables.	☐
3	Confirm installation of permanent power. *Note: Generators are not recommended because many do not provide "clean" power and have caused system electrical failures. If permanent power is not available at the time of system configuration, please contact your GovComm representative before scheduling the configuration site visit to discuss possible work-arounds.*	☐
4	Confirm that IP Addresses, Gateways, Subnet Masks and ATMS (SunGuide) server information are available for system configuration. *GovComm WWVDS's require an IP address for the computer module and each camera, so in a typical system, there are 4 required IP addresses (computer module, detection and confirmation cameras, and a spare for local system configuration).*	☐

IP Addresses

Computer Module IP Address	
Detection Camera IP Address	
Confirmation Camera IP Address	
Local Configuration IP Address	
IP Gateway	
IP Subnet Mask	
ATMS Server Information	

Please be advised that multiple GovComm site visits due to incomplete installations, power issues and / or missing IP addresses may subject the contractor to charges.

On-site system configuration is to be scheduled within 30 days of receipt of the completed installation checklist.

Contractor Name	Contractor Signature	Date

Copyright ©2025 Polara Enterprises, LLC, All rights reserved